Form 9-331 Dec. 1973 UNITED STATES DEPARTMENT OF THE INTERIOR DEPARTMENT OF THE INTERIOR DD 986 GEOLOGICAL SURVEY Drates 12.	Form Approved. • Budget Bureau No. 42–R1424	
UNITED STATES	10 <sup>5.</sup> LEASE NM 20337	
DEPARTMENT OF THE INTERIOR DO SS	<u>NM 20337</u>	
C/SF GEOLOGICAL SURVEY Drates 20, 10 386	6. IF INDIAN, ALLOTTEE OR TRIBE NRECEIVED	
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)	7. UNIT AGREEMENT NAME MAY - 6 15-2	
	8. FARM OR LEASE NAME BEDFORD FEDERAL O. C. D.	
1. oil well     gas well     other       2. NAME OF OPERATOR	9. WELL NO. ARTESIA, OFFICE	
MESA PETROLEUM CO.	10. FIELD OR WILDCAT NAME PECOS SLOPE ABO	
<ul> <li>3. ADDRESS OF OPERATOR</li> <li>1000 VAUGHN BUILDING/MIDLAND TX 79701-4493</li> <li>4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 990' FSL &amp; 1883' FWL AT SURFACE: AT SURFACE: AT TOP PROD. INTERVAL: AT TOTAL DEPTH: SAME</li> </ul>	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SEC 31, T6S, R25E	
	12. COUNTY OR PARISH 13. STATE CHAVES NEW MEXICO	
	14. API NO.	
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA	15. ELEVATIONS (SHOW DF, KDB, AND WD) 3950.8' GR	
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:	• · · · · · · · · · · · · · · · · · · ·	
TEST WATER SHUT-OFF	(NOTE: Report esuits of multiple completion of change of Form 1330 1 1982 COLL & GAS U.S. GEOLOGICAL SURVEY BOSWELL AUGULAU SURVEY	
(other) 0 570 CSG & CFI	ROSWELL, NEW MEXICO	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Sec. 38

Drilled 12½" hole to 1735' and ran 42 jts 8 5/8", 24#, K-55 casing set at 1735'. Cemented with 700 sx Thixalite + 4% CaCl + ½#/sx flocele and tailed in with 300 sxs Class "C" + 2% CaCl. Plug down at 11:30 AM, 3-25-82. Cement did not circulate. Ran temperature survey -- TOC at 1280'. Set four plugs with a total of 750 sxs Thixset + 4% CaCl to circulate cement. Tested BOP's and casing to 600 psi - OK. Reduced hole to 7 7/8" and drilled ahead on 3-27-82. WOC total of 49 hours.

	ACCEPTED FOR	
XC: MMS (6), TLS, CEN RCDS, ACCT	G, MEC, ROSWELL, REM,	FILE, (PARTNERS )
Subsurface Safety Valve: Manu. and Type		Set @ Ft.
Subsurface Safety Valve: Manu. and Type <b>18</b> . I hereby certify that the foregoing is true and cor SIGNED R. P. Machae TITLE	rrect	W MEXICO
SIGNED R. P. Matters TITLE	REGULATORY COORDINATION	3-29-81
(This space for Federal or State office use)		
APPROVED BY TITL CONDITIONS OF APPROVAL, IF ANY:	LE DA	ΤΕ

\*See Instructions on Reverse Side



