

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

RECEIVED
OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
APR 12 1982

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LG-0336	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CEMENT OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
Name of Operator Yates Petroleum Corporation		8. Farm or Lease Name Redman OY State
Address of Operator 207 South 4th St., Artesia, NM 88210		9. Well No. 6
Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 26 TOWNSHIP 4S RANGE 24E NMPM.		10. Field and Pool, or Wildcat Und. Pecos Slope Abo
11. Elevation (Show whether DF, RT, GR, etc.) 4031' GR		12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
NULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 12-1/4" hole at 12:15 PM 3-31-82. Set 40' of 20" conductor pipe.
Ran 21 joints 8-5/8" 24# J-55 casing set at 889'. 1-Texas Pattern notched guide shoe at 889'. Insert float at 849'. Cemented w/400 sacks Pacesetter Lite 2% CaCl₂. Tailed in w/300 sacks Class "C" 2% CaCl₂. PD 9:00 PM 3-31-82. Bumped plug to 750 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 3:00 PM 4-1-82. WOC 18 hours. Nippled up and tested to 1000 psi okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

BY Le Anita J. D. Dett TITLE Engineering Secretary DATE 4-9-82

PROVED BY W. L. Williams TITLE OIL AND GAS INSPECTOR DATE APR 13 1982

CONDITIONS OF APPROVAL, IF ANY: