



Petroleum Information

RE-ISSUED COMPLETION

© Copyrighted Reproduction Prohibited

COUNTY CHAVES FIELD Bitter Lake, W. STATE NM
 OPR UMEX, INC. AP30-005-61499
 NO 3 LEASE Cannon Fee MAP
 Sec 17, T10S, R25E CO-ORD
 1650 FNL, 356 FEL of Sec 7-5-25 NM
 7 mi NE/Roswell SPD 3-26-82 CMP *6-12-82

CSG

8 5/8-644-240 sx
 4 1/2-731-250 sx
 *2 3/8-865

WELL CLASS: INIT D FIN*DO LSE. CODE

FORMATION	DATUM	FORMATION	DATUM
TD	*891(SADR)	PBD	

*IP (San Andres) OH 731-891 P 1/8 BOPD + 1 BW. Pot based on 24
 hr test. GOR TSTM; gty 11.5

CONTR Horizon #2 OPR SELEV 3522 GL sub-s 7

F.R. 4-5-82
 PD 850 RT (San Andres)
 4-5-82 TD 644; SI
 5-5-82 TD 891; SI
 *DO to 891
 8-9-82 TD 891; Complete
 *Acid (731-891) 10,000 gals
 *LOG TOP: San Andres 327
 *LOG RUN: GRNL

*Denotes changes & additions

7-31-82 TEMPORARY COMPLETION ISSUED
 8-14-82 RE-ISSUE OF SUSPENDED COMPLETION

7-5-25 NM
 IC 30-005-70246-82

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 100
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Unmex Inc.</u>		Lease <u>Cannon Fee</u>		Well # <u>3</u>	
Location of Well	Unit <u>H</u>	Section <u>17</u>	Township <u>10</u>	Range <u>25</u>	County <u>Chaves</u>
Drilling Contractor	<u>Horizon Drilling Co.</u>		Type of Equipment <u>Rotary</u>		
* <u>Witness</u>					
<u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>12 1/4"</u>	<u>8 5/8"</u>	<u>24 #</u>		<u>675'</u>	<u>480 sx cns.</u>
* <u>7 7/8"</u>	<u>4 1/2"</u>	<u>9.5 #</u>		<u>850'</u>	<u>175 sx cns.</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>7 7/8"</u> Size of Casing <u>7"</u> Sacks cement required _____					
Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>731'</u> Set <u>731'</u> Feet of <u>4 1/2"</u> Inch <u>9.5</u> # Grade <u>K-55</u>					
New-used csg. @ <u>731'</u> with <u>150</u> sacks neat cement around shoe					
+ <u>100</u> sax <u>50-50 ppg.</u> additives _____					
Plug down @ <u>11:00</u> (AM) (PM) Date <u>4/7/82</u>					
Cement circulated <u>Yes</u> No. of Sacks <u>55x</u>					
Cemented by <u>Western Co.</u> Witnessed by <u>Mike Stullfield</u>					
Temp. Survey ran @ _____ (AM) (PM) Date _____ Top cement @ _____					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: _____					
<u>2 centralizers @ 700' - 370'</u>					