

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.D.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED

MAY - 4 1982

O. C. D.

ARTESIA OFFICE

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LG-6675
7. Unit Agreement Name
8. Farm or Lease Name ROUND TOP STATE
9. Well No. 5
10. Field and Pool, or WHdcat UNDESIGNATED ABO
12. County CHAVES

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT STRATUM. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/>	GAS WELL <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator MESA PETROLEUM CO.		
Address of Operator 1000 VAUGHN BUILDING/MIDLAND, TX 79701-4493		
Location of Well UNIT LETTER H 1700 FEET FROM THE NORTH LINE AND 660 FEET FROM THE EAST LINE, SECTION 9 TOWNSHIP 7S RANGE 23E NMPD.		

15. Elevation (Show whether DF, RT, GR, etc.)  
3968.8' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
REPAIR OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:	
REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7 7/8" hole to TD of 3402' on 4-27-82. Ran 84 jts 4 1/2", 10.5#, K-55 casing set at 3402'. Cemented with 300 sxs Class "C" + 5# KCL + 3/10% Halad-4 + 2/10% CFR-2. Plug down at 8:00 AM, 4-28-82. Cement did not circulate. Released rig at 12:01 PM, 4-28-82. WOCU estimated to arrive 5-10-82.

XC: NMOCD (3), TLS, CEN RCDS, ACCTG, MEC, ROSWELL, REM, FILE (PARTNERS)

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. E. Martin TITLE REGULATORY COORDINATOR DATE 5-3-82

APPROVED BY M. H. Walker TITLE OIL AND GAS INSPECTOR DATE MAY 5 1982

CONDITIONS OF APPROVAL, IF ANY: