

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

APR 29 1982

O. C. D.

ARTESIA, OFFICE

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐

GAS WELL ☒

OTHER-

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER 0, 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 24 TOWNSHIP 6S RANGE 25E N.M.P.M.

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Kilgore S0

9. Well No.

2

10. Field and Pool, or Wildcat

~~U.S.~~ Pecos Slope Abo

15. Elevation (Show whether DF, RT, GR, etc.)
3768.2' GR

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

FULL OR ALTER CASING ☐

OTHER ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 14-3/4" hole 3:00 PM 4-22-82. Set 40' of 20" conductor pipe. Ran 8 joints of 10-3/4" 40.5#J-55 casing set 300'. 1-Texas Pattern guide shoe at 300'. Regular insert float at 260'. Cemented w/500 sacks Pacesetter Lite with 3% CaCl₂. Tailed in w/300 sacks Class"C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 11:30 PM 4-24-82. Bumped plug to 750 psi, released pressure and float held okay. Cement circulated 50 sacks to pit. WOC. Drilled out 5:30 PM 4-25-82. WOC 18 hours. Nippled up and tested to 1000 psi, okay. Reduced hole to 9-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

[Signature]

TITLE Engineering Secretary

DATE 4-28-82

PROVED BY *[Signature]*

TITLE OIL AND GAS INSPECTOR

DATE APR 30 1982

CONDITIONS OF APPROVAL, IF ANY: