

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

OIL CONSERVATION DIVISION

P. O. BOX 208
SANTA FE, NEW MEXICO 87501

RECEIVED

JUN 11 1982

O. C. D.

Form C-103
Revised 10-1-78

SUNDY NOTICES AND REPORTS ON WELL ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - 1 (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐

GAS WELL ☒

OTHER

Name of Operator

Yates Petroleum Corporation ✓

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 8S RANGE 26E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3760.5' GR

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

McCrea TU Com

9. Well No.

1

10. Field and Pool, if any

Und. ~~Pease~~ ~~Glope~~ Abo

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☒

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole 11:30 AM 6-3-82. Set 60' of 20" conductor pipe. Ran 26 joints of 8-5/8" J-55 ST&C casing set at 1000'. 1-Texas Pattern guide shoe at 1000'. Insert float at 959'. Cemented w/400 sacks Halliburton Lite, 1/4#/sacks flocele and 2% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 2:30 AM 6-5-82. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 8:30 PM 6-5-82. WOC 18 hours. Nipped up and tested to 1000 psi, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Guillermo D. S. de la

TITLE Engineering Secretary

DATE 6-10-82

APPROVED BY Mike Williams

TITLE OIL AND GAS INSPECTOR

DATE JUN 14 1982

CONDITIONS OF APPROVAL, IF ANY: