

DISTRIBUTION		
SANTA FE	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
U.S.G.S.	<input type="checkbox"/>	<input type="checkbox"/>
LAND OFFICE	<input type="checkbox"/>	<input type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>	<input type="checkbox"/>

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

Effective 1-1-65

JUN 10 1982

O.C.D.

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		7. Unit Agreement Name
2. Name of Operator Santa Rita Exploration Corporation		8. Farm or Lease Name Moonshine 7
3. Address of Operator P. O. Box 798 Artesia, New Mexico 88210		9. Well No. #12
4. Location of Well UNIT LETTER C 1650 FEET FROM THE West LINE AND 330 FEET FROM THE North LINE, SECTION 7 TOWNSHIP 9S RANGE 29E NMPM.		10. Field and Pool, or Wildcat Twin Lakes-SA Assoc
15. Elevation (Show whether DF, RT, GR, etc.) 3929! GL		12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-3-82 Spudded with 12½" bit.
Drilled to surface TD of 185'. Ran 176' of 8 5/8", 24 # casing.
Set at 176'.
Cemented with 150 sxs. of Class "C". Circulated 35 sxs. to pit.
WOC-18 hours. Pressure test of 1000# for 30 mins. Held fine.

6-6-82 Drilled to TD of 2780'

6-7-82 Ran 2757' of 4½", 10.5# casing. Cemented with 600 sxs. of Halliburton lite and 400 sxs. of 50/50 poz. mix Class "C".

6-8-82 Waiting on completion unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Sue Kelley

TITLE Production Clerk

DATE 6-9-82

APPROVED BY M. H. Walker

TITLE OIL AND GAS INSPECTOR

DATE JUN 17 1982

CONDITIONS OF APPROVAL, IF ANY: