

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.O.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

## OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

OCT 28 1982

O. C. D.  
ARTESIA, OFFICEForm C-103  
Revised 10-1-78

## SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.OIL  
WELL ☐GAS  
WELL ☒OTHER ☐

Name of Operator

Yates Petroleum Corporation ✓

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM  
THE West LINE, SECTION 2 TOWNSHIP 9S RANGE 25E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3525' GR

3a. Indicate Type of Lease

State ☒Fee ☐

5. State Oil &amp; Gas Lease No.

LG-780

7. Unit Agreement Name

8. Farm or Lease Name

River Bridge UX State

9. Well No.

1

10. Field and Pool, or Wildcat

Und. ~~Pecos Slope~~ Abo

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐CHANGE PLANS ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOB ☒

ALTERING CASING ☐PLUG AND ABANDONMENT ☐OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 14-3/4" hole at 4:00 PM 10-18-82. Set 60' of 20" conductor pipe. Ran 21 joints of 10-3/4" 40.5# J-55 casing set at 828'. 1-Texas Pattern notched guide shoe set at 828'. Regular insert float set at 788'. Cemented w/400 sacks Pacesetter Lite with 3% CaCl<sub>2</sub>. Tailed in w/300 sacks Class "C" with 2% CaCl<sub>2</sub>. Compressive strength of cement - 1250 psi in 12 hours. PD 4:00 AM 10-23-82. Bumped plug to 1000 psi, released pressure and float held okay. WOC. Cement circulated 40 sacks. Drilled out 10:00 PM 10-23-82. WOC 18 hours. Nipped up and tested to 1000 psi, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

3. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. ClementsTITLE Engineering SecretaryDATE 10-27-82

Original Signed By

Leslie A. Clements

APPROVED BY

Supervisor District II

TITLE

DATE

OCT 28 1982

CONDITIONS OF APPROVAL, IF ANY: