

DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
Artesia, NM 88410

Expires August 31, 1985  
5. LEASE DESIGNATION AND SERIAL NO  
NM-8431  
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR McClellan Oil Corporation	8. FARM OR LEASE NAME Penjack Federal
3. ADDRESS OF OPERATOR P.O. Box 730, Roswell, NM 88201	9. WELL NO. 8
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660 FSL & 1980 FEL	10. FIELD AND POOL, OR WILDCAT wmd S. Pecos Slope Abo
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 6-T10S-R26E
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3755 G.L.	12. COUNTY OR PARISH Chaves
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

cement & casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7/17/89: Move in WEK #3. Spud with 12 1/4" bit. TD at 908 ft. Ran 908 ft, 8 5/8" 23 lb/ft casing. Cemented with 250 sx Pace Setter Lite with 2% CaCl2 and 200 sx Class C with 2% CaCl2. Circulated 68 sacks. WOC-18 hrs. Nipple up BOP's. Tested to 1700 psi for 30 minutes.

7/18/89: Drilled out with 7 7/8" bit.

7/28/89: TD at 4740 ft. Logged with Schlumberger CNL-LDT. Ran 4687' of 4 1/2", 10.5 lb/ft used casing. Cemented with 275 sx Class C, Poz, "65/35" with 5 lb/sk salt, .3% CFR-3 and .3% Halad-4. Released Rig.

Will attempt completion when rig moves.



18. I hereby certify that the foregoing is true and correct

SIGNED Paul Foydale

TITLE Operations Manager

DATE 8/1/89

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD

PETER W. CHESTER

AUG 14 1989

BUREAU OF LAND MANAGEMENT  
ROSWELL RESOURCE AREA

\*See Instructions on Reverse Side