

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-005-62698

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.) RECEIVED

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER

2. Name of Operator
YATES PETROLEUM CORPORATION

JUN 23 '89

3. Address of Operator
105 South 4th St., Artesia, NM 88210

O. C. D.
ARTESIA, OFFICE

7. Lease Name or Unit Agreement Name

Geneva UT Com

8. Well No.

1

9. Pool name or Wildcat
Undes. Pecos Slope Abo

4. Well Location

Unit Letter C : 660 Feet From The North Line and 1980 Feet From The West Line

Section 20 Township 6S Range 26E NMPM Chaves County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3870.8' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Set Intermediate Casing ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-15-89

Ran 35 joints 8-5/8" 24# J-55 ST&C R-3 casing, set 1480'. Texas Pattern Notched guide shoe set 1480'. Insert float set 1439'. Cemented with 425/sx Halliburton Lite + 1/4#/sx Flocele + 3% CaCl2 (yield 1.84, weight 12.7). Tailed in with 200/sx Class "C" + 2% CaCl2 (yield 1.32, weight 14.8). PD 9:15 PM 6-15-89. Bumped plug to 800 psi, released pressure and float held okay. Cement circulated 100/sx. WOC.

Drilled out 3:15 PM 6-16-89. WOC 18 hours. Nipped up and tested 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Juanita Goodlett TITLE Production Supervisor DATE 6-22-89
TYPE OR PRINT NAME Juanita Goodlett TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS

APPROVED BY SUPERVISOR, DISTRICT II TITLE DATE JUN 28 1989

CONDITIONS OF APPROVAL, IF ANY: