

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

SEP 18 '90

WELL API NO. 30-005-62744
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name FRANK SR. COM.
8. Well No. 1
9. Pool name or Wildcat PECOS SLOPE ABO
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3942 GR.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER
2. Name of Operator MYCO INDUSTRIES, INC.
3. Address of Operator 207 SOUTH 4th. ARTESIA, NM. 88210
4. Well Location Unit Letter I : 1980' Feet From The SOUTH Line and 660' Feet From The EAST Line Section 15 Township 5S Range 24e NMPM CHAVES County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3942 GR.

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

AFT RIG # 2 SPUD A 14 3/4" HOLE @ 9:00 AM 9/11/90 AND DRILLED TO TD 850'
RAN 21 JOINTS (865') OF NEW 10 3/4" J-55 8rd. ST&C API CASING W/ A TEXAS PATTERN GUIDE
SHOE SET AT 850' & INSERT FLOAT SET AT 806' CEMENTED W/ 350 SACKS HOWCO LITE W/ 1/4 #
FLOCELE & 2% CaCl PER SACK + 200 SACKS PREMIUM PLUS W/ 2% CaCl PER SACK, PLUG DOWN AT 3:00
PM 9/12/90, CIRCULATED 125 SACKS. WOC 18 HRS. PRESSURE TESTED TO 1000 # FOR 30 MINUTES
HELD OK, DRILLED OUT W/ 7 7/8" BIT.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE W. A. Gressett TITLE CONSULTANT DATE 9/17/90
TYPE OR PRINT NAME W. A. GRESSETT TELEPHONE NO. 748-1471

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR, DISTRICT I

APPROVED BY _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

SEP 18 1990