

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

clsf
dp

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

RECEIVED

WELL API NO.

30-005-62475

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Plainstec

8. Well No.

2

9. Pool name or Wildcat

Diablo-San-Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

DEC 3 '90

O. G. D.
ARTESIA OFFICE

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

P/A

2. Name of Operator

Collins Oil & Gas Corporation

3. Address of Operator

P.O. Box 2443, Roswell, NM 88202-2443

4. Well Location

Unit Letter G : 1650 Feet From The North Line and 2310 Feet From The East Line

Section

27

Township

10S

Range

27E.

NMPM

Chaves

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3822 GL.

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-19-90 Set 4½" CBIP at 1996' and dumped 2 bailers of cement on top of plug. Cut and pulled 1542' of 4½" casing from hole and left approx. 728' in hole. RIH with tubing and circulated hole with 8.9 lb. mud. Set 35 sx. Class "C" plug at 1592'. WOC to dry approx 2hrs. and tagged plug at 1522'. Pulled up tubing to 990' and set 35 sx. cement plug to approx. 858'. Pulled up tubing to 458' and set 35 sx. cement plug at 337'. Set final cement plug from 60' to surface. Installed dry hole marker, removed surface equipment. cleaned location, and filled in pits.

Post ID-2
12-14-90
P+R

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Roy D. Collins

TITLE Pres. Collins O/G

DATE 11-27-90

TYPE OR PRINT NAME ROY D. COLLINS

TELEPHONE NO.

(This space for State Use)

APPROVED BY

Johnny Robinson

TITLE

DATE 1-2-91

CONDITIONS OF APPROVAL, IF ANY:

OKGW