

457

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

RECEIVED

APR 22 1991

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.) ARTESIA OFFICE

1. Type of Well: OIL WELL ☐ GAS WELL ☒ OTHER ☐		WELL API NO. 30-005-62806
2. Name of Operator Great Western Drilling Company ✓		5. Indicate Type of Lease STATE ☒ FEE ☐
3. Address of Operator P.O. Box 1659, Midland, TX 79702		6. State Oil & Gas Lease No. V-3354
4. Well Location Unit Letter <u>A</u> : <u>660</u> Feet From The <u>North</u> Line and <u>660</u> Feet From The <u>East</u> Line Section <u>36</u> Township <u>6-S</u> Range <u>24-E</u> NMPM <u>Chaves</u> County		7. Lease Name or Unit Agreement Name Quail State
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3,869.6' GR (3,878.6' RKB)		8. Well No. 1
		9. Pool name or Wildcat Pecos Slope Abo

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐		CASING TEST AND CEMENT JOB ☒	
OTHER: ☐		OTHER: Same as page NO. 1 ☒	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

04-13-91: Drlg. @ 3,313'. No problems last 24 hrs.

04-14-91: Started mud up @ 3,450'. Lost 125 Bbls. mud from 3,590'-3,620'.

04-16-91: T.D. 6-1/2" hole @ 3,950' @ 5:30AM, 4-16-91. Ran Logs: Density, Caliper, Neutron, Dual Laterolog & Micro SFL. Loggers T.D. 3,949'.

04-17-91: T.D. 3,950'. Ran 104 Jts. 4-1/2"OD, 11.6#/ft., WC-50 Smls. LT&C casing, 3,941' set @ 3,950'KBM. Cemented w/300 Sxs. 65-35 Pozmix + 5# salt + 1/2# flocele + .3% Halad 4 + 2% CFR-3/sx., followed w/100 Sxs. Class "C". Plug down @ 10:45AM 4-17-91, set slips, cut off & welded on nipple, installed Tbg. head, released rig @ 1:45PM, 4-17-91. Ran temperature survey. Found top of cement @ 2,590' on the outside and tagged top inside @ 3,868'.
Now waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE M.B. Myers TITLE Asst. to Gen. Supt. DATE 04-19-91
TYPE OR PRINT NAME M.B. Myers TELEPHONE NO. (915) 682-524

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS

APPROVED BY SUPERVISOR, DISTRICT II TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: