

dsf  
JP

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

## OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

MAY - 9 1991

O. C. D.

ARTESIA, OFFICE

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

WELL API NO.

30-005-62816

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

LG-5246

7. Lease Name or Unit Agreement Name

Stone Brothers State

8. Well No.

4

9. Pool name or Wildcat

Diablo-San-Andres

1. Type of Well:

OIL  
WELL ☒

GAS  
WELL ☐

OTHER

2. Name of Operator

Collins Oil & Gas Corporation ✓

3. Address of Operator

P.O. Box 2443, Roswell, NM 88202-2443

4. Well Location

Unit Letter H : 1650 Feet From The North Line and 990 Feet From The East Line

Section 21 Township 10S Range 27E NMPM Chaves County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3845 GL

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 4-28-91 Ran 443' of 8-5/8", J-55, 23 lb. casing with Texas Pattern Shoe. Pumped 200 sxs. of Class "C" cement with wooden plug. Cement fell back approx. 150' from surface. Ready-mixed hole with 3 cu. yds. of concrete to surface.
- 5-04-91 Cement allowed to dry for 5 days, while working on rig. Drilled out plug 1 hr. test, 50' of water in casing.
- 5-06-91 Pumped 100 sxs. Class "C" cement with wooden plug to shut off water.
- 5-07-91 Drying time on cement was 24 hrs. Drilled out plug in casing. 1 hr. test, no water below casing, resumed drilling operations.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Roy D. Collins

TITLE Pres. Collins Oil & Gas Corp DATE 5-08-91

TYPE OR PRINT NAME ROY D. COLLINS

TELEPHONE NO. 623-2040

(This space for State Use)

ORIGINAL SIGNED BY

MIKE WILLIAMS

SUPERVISOR, DISTRICT II

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

MAY 10 1991