

Drawer DD

Artesia, NM 88210

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back a well. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Cibola Energy Corporation ✓

3. ADDRESS OF OPERATOR

P.O. Box 1668 Albuquerque, NM 87103

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

1650/N & 330/W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, &c.)

3874.7 GL

5. LEASE DESIGNATION AND SERIAL NO.

NM-12557

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Duncan Federal

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Wildcat SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 18 T-9S R-28E

12. COUNTY OR PARISH 13. STATE

Chaves

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Re-Cement Job

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 1) Well drilled to 421 ft. Ran 406 ft. of 24 lb. 8 5/8" casing. Cemented with 250 sacks of Premium Plus class C cement (Halliburton). Tested casing to 700 PSI. Well Shut in WOC.
- 2) Drilled cement out of casing using air. Hit moist cement below casing. Attempted to blow hole clean of cement. Compressor malfunctioned and shut down. Cement cuttings fell, sticking drill pipe and 9 collars. Attempted for 2 weeks to free collars and pipe. Unable to do so. Separated collars from drill pipe. Left collars in hole. Verbal permission from BLM (Peter Chester) to plug. Plugged with 22 sacks cement. Cement in collars and from top of drill pipe at approximately 220 ft. to surface. Skidded rig a few feet to redrill. Marker not put on first hole because it would interfere with drilling operations.

Post ID-2
5-17-91
PWA

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Clerk

DATE 04/24/91

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

PETER W. CHESTER

MAY 7 1991

*See Instructions on Reverse Side