

OPERATOR : MCKAY OIL CORPORATION
WELL NAME: CHAROLETTE STATE UNIT #1
PROSPECT : Pecos Slope Abo
ID# : LH-445
LOCATION : Sec. 4-4S-20E

PROPOSED TD : 3400'
PBD :
ELEVATION : 4302'
SPUD DATE : 8-30-91
CONFIDENTIAL:

1672'.

- 9-21-91 Depth 2761'. Drilled 600' in 13 1/4 hours. Drilled w/air, foam & fluid. RPM 65, weight 30,000#, PSI 400#. Work on rig.
- 9-22-91 Depth 2869'. Drilled 108' in 2 hours. Drilled w/air, foam & fluid. RPM 70, weight 40,000#, PSI 400#. Stuck pipe. Mix mud, visc. 38, water loss 10. Could not pump mud, bit was plugged. Work stuck pipe.
- 9-23-91 to
9-25-91 Shut down. Wait on change over.
- 9-26-91 Depth 2869'. Tight spot @ 2550'. RIH w/652' of 1" tbg. & 1800' 1/2" tbg. Tag bridge 98' above bit inside drill collars. SION.
- 9-27-91 Depth 2869'. Tight bridge 2452' inside drill collars. RU power swivel. Drill .5'. SION
- 9-28-91 Depth 2869'. Drilled 2.5' bridge inside drill collars. SION.
- 9-29-91 Depth 2869'. Drilled 2' bridge inside Drill collars. SION.
- 9-30-91 Depth 2869'. Drilled .5' bridge 1" went to bottom, tool out of hole. SION.
- 10-1-91 Depth 2869'. Work stuck drill pipe. one stem, mix mud, PU to 1980'. Compound chain broke. SION.
- 10-2-91 Work on compound chain
- 10-3-91 Depth 2869'. Repair chain. POH. Break out and racked 1" & 1 1/2" tbg. Tooled in hole 1000'. SION.
- 10-4-91 Wait on air compressor
- 10-5-91 Depth 2869'. RU Southwest Air Drilling, tool in hole. Set down on bridge 18 stands off bottom. Start reaming w/air. Wait on rig 5 hrs.