

OPERATOR : MCKAY OIL CORPORATION  
WELL NAME: CHAROLETTE STATE UNIT #1  
PROSPECT : Pecos Slope Abo  
ID# : LH-445  
LOCATION : Sec. 4-4S-20E

PROPOSED TD : 3400'  
PBD :  
ELEVATION : 4302'  
SPUD DATE : 8-30-91  
CONFIDENTIAL:

3-21-92 Depth 2869'. Move rig. SION.  
3-22-92 Depth 2869'. Shut down for day.  
3-23-92 Depth 2869'. Move rig. SION.  
3-24-92 Depth 2869'. Ruffin rig #1 rig down and moved. Franks Rat Hole set anchors, RU Abo PU, too much wind to rig up.  
3-25-92 Depth 2869'. WO rig & power swivel.  
3-26-92 Depth 2869'. Move PU to location. Move mud tank & pump, work on haul truck. SION.  
3-27-92 Depth 2869'. RU PU, set Mud tank & pump, hook up equip., work on pump.  
3-28-92 Depth 2869'. Rig down PU, move off location. OFF REPORT.  
3-29-92 SD for weather and bad roads.  
4-23-92 Attempt to pull 4 1/2" csg, work pipe, pipe stuck. SION.  
4-24-92 Attempt to circ, work pipe, could not get free. SD for repairs  
6-22-92 Depth 2869'. PBD 2600'. MIRU PU ABO Rig #1. SION?  
6-23-92 Depth 2869'. PBD 2600'. MI Power Swivel, Mud Tank, Mud Pump. SION.  
6-24-92 SD  
6-25-92 Depth 2869'. RU set 4 1/2" csg @ 4' above GL. Pulled 45,000# had to slip it down hole. Nipple up wellhead. TIH w/ 5 3/4" tooth bit. Ran 76 jts, set down @ 2356'. SION.  
6-26-92 Depth 2869'. PBD 2356'. RU mud system, WO mud pump (starter). SION.