

9. ABNORMAL PRESSURES, TEMPERATURES OR HYDROGEN SULFIDE:  
None anticipated. The Abo is historically a tight formation with low bottom hole pressures. No Hydrogen sulfide is expected.
10. ANTICIPATED STARTING DATE: April 7, 1992  
Drilling should be completed within 60 days.  
Completion operations (perforations and stimulation) will follow drilling operations.