

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87508-2088

FEB 23 1993

WELL API NO. 30-005-62914
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VB-391
7. Lease Name or Unit Agreement Name D. Gannaway State
8. Well No. 1
9. Pool name or Wildcat Wildcat-San Andres
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3681 GL

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Collins Oil & Gas Corporation
3. Address of Operator P.O. Box 2443, Roswell, NM 88202-2443
4. Well Location Unit Letter <u>K</u> : <u>1650</u> Feet From The <u>South</u> Line and <u>1650</u> Feet From The <u>West</u> Line Section <u>4</u> Township <u>11-S</u> Range <u>27E</u> NMPM <u>Chaves</u> County

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	
OTHER: <input type="checkbox"/>	

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
OTHER: <input type="checkbox"/>	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-15-93 Ran 450' of 8-5/8", 24 lb. casing with Texas Pattern guide shoe.  
Pumped 200 sxs. of Class "C" cement with wooden plug. Circulated  
hole and pumped approx. 5 sxs. of cement to pits.

2-18-93 Drilled out plug and shoe joint to 465', 1 hr. test no water.  
Drying time on cement approx. 72 hrs. Resumed drilling operations.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Roy D. Collins TITLE Pres. Collins O/G DATE 2-20-93  
TYPE OR PRINT NAME ROY D. COLLINS TELEPHONE NO. 623-2040

(This space for State Use)

ORIGINAL SIGNED BY  
MIKE WILLIAMS  
SUPERVISOR, DISTRICT I

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE FEB 23 1993

CONDITIONS OF APPROVAL, IF ANY:

6 655  
1100  
SR 1130  
SA  
FD 1766

---

ORIGINAL SKINNED BY  
MIKE WILLIAMS  
SUPERVISOR, EAGLE