

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

JUN 9 1993

WELL API NO. 30-005-62959
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-2925
7. Lease Name or Unit Agreement Name Bill Thorp State
8. Well No. 2
9. Pool name or Wildcat Palma Mesa-San Andres
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3912 GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Collins Oil & Gas Corporation
3. Address of Operator P.O. Box 2443, Roswell, NM 88202-2443	
4. Well Location Unit Letter P : 330 Feet From The South Line and 330 Feet From The East Line Section 11 Township 8-S Range 27E NMPM Chaves County	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER: <input type="checkbox"/>	SUBSEQUENT REPORT OF: REMEDIAL WORK <input type="checkbox"/> ALTERING CASING <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 6-2-93 Spudded hole at 6:30 a.m. Drilled to 470' and ran 470' of 8-5/8", 24 lb., J-55 casing with insert float and Texas Pattern shoe. Pumped 225 sxs. of Class "C" cement with 2% CaCl.
- 6-3-93 Cement approx. 50' on backside of casing from surface. Cemented back-side of casing with 2 cu. yds. of ready mix. Drying time on cement was approx. 18 hrs. Drilled out cement and float. Pressure tested casing to 650 lb. no droppage in 30 minutes. Resumed drilling operations to 555' no water in hole.
- 6-5-93 T.D. hole with rotary rig at 2130'. Moved rotary rig off hole and rigging up cable tool rig.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Roy D. Collins TITLE Pres. Collins O/G DATE 6-7-93
TYPE OR PRINT NAME ROY D. COLLINS TELEPHONE NO. 623-2040

(This space for State Use)

APPROVED BY MIKE WILLIAMS SUPERVISOR, DISTRICT II TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

JUN 11 1993