

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-005-62967
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-2925

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	RECEIVED OCT 18 1993 C. D.	7. Lease Name or Unit Agreement Name Trailblazer ANL State
2. Name of Operator YATES PETROLEUM CORPORATION		8. Well No. 1
3. Address of Operator 105 South Fourth Street - Artesia, NM 88210		9. Pool name or Wildcat Southeast Acme San Andres
4. Well Location Unit Letter <u>O</u> : <u>330</u> Feet From The <u>South</u> Line and <u>1650</u> Feet From The <u>East</u> Line Section <u>11</u> Township <u>8S</u> Range <u>27E</u> NMPM Chaves County		
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3929' GR		

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
<b>NOTICE OF INTENTION TO:</b>	<b>SUBSEQUENT REPORT OF:</b>
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: Production casing and cement <input checked="" type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 2160'. Ran 49 joints of 4-1/2" 10.5# J-55 (2166') of casing set at 2160. Float shoe set at 2160'. Cemented with 200 sacks Class "C" and .5% CF-14 (yield 1.32, weight 14.8). PD 1:00 PM 7-10-93. Bumped plug to 750 psi for 5 minutes. Float and casing held okay. Released rig at 3:00 PM 7-10-93. Note; Bumped plug on float shoe to allow sufficient rathole.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE Oct. 12, 1993  
TYPE OR PRINT NAME Rusty Klein 505-748-1471  
TELEPHONE NO.

(This space for State Use) ORIGINAL SIGNED BY  
MIKE WILLIAMS  
SUPERVISOR, DISTRICT II  
APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE OCT 29 1993