

clsr  
dp

DISTRICT I  
O. Box 1980, Hobbs, NM 88240  
DISTRICT II  
O. Drawer DD, Artesia, NM 88210  
DISTRICT III  
100 Rio Brazos Rd., Aztec, NM 87410

# OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-005-62983
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	V-2982
7. Lease Name or Unit Agreement Name	
Quincy AMQ State	
8. Well No.	3
9. Pool name or Wildcat	South East Acme San Andres
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	
3978' GR	

SUNDRY NOTICES AND REPORTS ON WELLS  
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN WELLS BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

Type of Well:	OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
Name of Operator	YATES PETROLEUM CORPORATION
Address of Operator	105 South 4th St., Artesia, NM 88210
Well Location	Unit Letter D : 990 Feet From The North Line and 990 Feet From The West Line
Section 12	Township 8S Range 27E NMPM Chaves County
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	
3978' GR	

1. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
DILL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: Spud, surface casing & cement <input checked="" type="checkbox"/>

2. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 17-1/2" hole at 7:00 AM 8-25-93. Drilled to 6' and set 13-3/8" conductor. Cement to surface. Resumed drilling a 12-1/4" hole at 9:45 AM 8-25-93.

Ran 10 joints of 8-5/8" 24# J-55 (450') of casing set at 460'. 1-Texas Pattern notched guide shoe set at 460'. Insert float set at 414.75'. Cemented with 150 sacks "C", 1/4#/sack celloseal and 2% CaCl2 (yield 1.32, weight 14.8). Tailed in with 100 sacks "C" 2% CaCl2 (yield 1.32, weight 14.8). PD 9:45 PM 8-25-93. Bumped plug to 300 psi, float held okay. Circulated 70 sacks. WOC. Drilled out at 10:00 AM 8-26-93. WOC 12 hours and 15 minutes. Cut off and welded on flow nipple. Reduced hole to 7-7/8". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE Sept. 14, 1993  
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY  
MIKE WILLIAMS  
SUPERVISOR, DISTRICT II

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE SEP 24 1993

CONDITIONS OF APPROVAL, IF ANY: