

115
Op

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240
DISTRICT II
P.O. Drawer DD, Artesia, NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

| |
|---|
| WELL API NO. 30-005-62983 |
| 5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil & Gas Lease No. V-2982 |
| 7. Lease Name or Unit Agreement Name Quincy AMQ State |
| 8. Well No. 3 |
| 9. Pool name or Wildcat South East Acme San Andres |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
YATES PETROLEUM CORPORATION
Address of Operator
105 South 4th St., Artesia, NM 88210

RECEIVED

SEP 17 1993

C.I.D.

Well Location
Unit Letter D : 990 Feet From The North Line and 990 Feet From The West Line

Section 12 Township 8S Range 27E NMPM Chaves County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3978' GR

| | |
|--|---|
| 1. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data | |
| NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF: |
| PERFORM REMEDIAL WORK <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> |
| OTHER: <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| | CASING TEST AND CEMENT JOB <input type="checkbox"/> |
| | OTHER: Production casing & cement <input checked="" type="checkbox"/> |

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
TD 2220'. Ran 54 joints of 5-1/2" 15.5# J-55 (2227') of casing set at 2220'. Float shoe set at 2220'. Float collar set at 2179'. Cemented with 250 sacks Class "C" and .5% CF-14 (yield 1.32, weight 14.8). PD 6:15 PM 8-28-93. Bumped plug to 1200 psi for 5 minutes, OK. Released rig at 10:15 PM 8-28-93. Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.
SIGNATURE Rusty Klein TITLE Production Clerk DATE Sept. 14, 1993
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)
ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR, DISTRICT II
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

SEP 24 1993