

WELL TEST INTERFILTRATION REPORT #:139379		PAGE: 2,
CLIENT : THORNTON OPERATING COMPANY		26-APR-94
REGION :CSD	SEQUENCE OF EVENTS	FIELD:Wildcat
DISTRICT:HOBBS		ZONE :Devonian
BASE :Hobbs N.M.		WELL :SM Fed #1
ENGINEER:KIRK BEASLEY		LOCATION:S6-13S-29E

DATE	TIME (HR:MIN)	DESCRIPTION	ET (MINS)	BHP (PSIA)	WHP (PSIG)
	00:07	SET PACKER	-34		
	00:33	RESET PACKER	-8		
	00:30	Hydrostatic Mud	-11	4625	
	00:37	Cycled Tool	-4		
	00:41	START FLOW	0	74	
		OPEN TO BUBBLE HOSE ONLY			
	00:43	WEAK BLOW	2		0.5"
	00:50		9		2.0"
	01:00		19		2.5"
	01:20	BLOW DECREASING	39		2.0"
	02:20		99		1.5"
	02:40		119		1.25"
	02:43	END FLOW & START SHUTIN	122	206	
	08:44	END SHUTIN	483	3246	
	08:47	PULLED LOOSE	486		
	08:50	Hydrostatic Mud	489	4606	