Submit 3 Copies to Appropriate District Office

State of New Mexico Ene.__, Minerals and Natural Resources Departme.

Form	C-103	
Revis	ed 1-1-89	

DISTRICT I P.O. Box 1980, Hobbs, NM 88240

OIL CONSERVATION DIVISION P.O. Box 2088

5. Indicate Type of Lease		
30-005-630	12	
WELL API NO.		

DISTRICT II P.O. Drawer DD, Artesia, NM 88210	RICT II Drawer DD, Artesia, NM 88210 Santa Fe, New Mexico 87504-2088		5. Indicate Type of Lease STATE FEE XX				
DISTRICT III 1000 Rio Brazos Rd., Azzec, NM 87410			6. State Oil & Gas Lease No.				
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DEFILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) RECEIVED		7. Lease Name or Unit Agreement Name					
1. Type of Well: OIL. GAS WELL WELL X	OTHER	A.A. 4	Basil ANS Com				
2. Name of Operator YATES PETROLEUM CORPORATION	ON	JUN 24.'94	8. Well No.				
3. Address of Operator 105 South Fourth Street -		O. C. D. ARTESIA, OFFICE	9. Pool name or Wildcat Pecos Slope Abo				
4. Well Location Unit Letter A : 660	Feet From TheNorth	Line and 660	Feet From The East Line				
Section 23	Township 7S Rar //// 10. Elevation (Show whether I		NMPM Chaves County				
<u> </u>	3679'	GR					
Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:							
PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK	ALTERING CASING				
TEMPORARILY ABANDON	PORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT						
PULL OR ALTER CASING		CASING TEST AND CEMENT JOB					
OTHER:		OTHER: Spud, surface casing & cement					
12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.							
Spudded a 26" hole at 3:00 PM 6-16-94. Set 40' of 20" conductor pipe. Cemented to surface. NOTE: Notified Betty with the OCD in Artesia of spud.							
Resumed drilling a 17-1/2" hole with rotary tools at 7:00 PM 6-17-94.							
TD 905'. Ran 22 joints of 13-3/8" 54.5# J-55 (908.04') of casing set at 905'. 1-Texas Pattern notched guide shoe set at 905'. Insert float set at 864'. Cemented with 500 sacks Pacesetter Lite "C", 10#/sack gilsonite, 1/2#/sack celloseal and 3% CaCl2 (yield 1.98, weight 12.4). Tailed in with 250 sacks Class "C" 2% CaCl2 (yield 1.32, weight 14.8). PD 3:45 AM 6-20-94. Bumped plug to 650 psi, OK. Circulated 50 sacks to pit. WOC. Drilled out at 9:45 PM 6-20-94. WOC 18 hours. Nippled up and tested to 1000# for 30 minutes, OK. Reduced hcle to 12-1/4". Resumed drilling. NOTE: Notified Mike Stubblefield with the OCD in Artesia.							
I hereby certify that the information above is true and complete to the best of my knowledge and belief.							
SIGNATURE RUSTY Please	π	me Production	Clerk DATE 6-22-94 505-748-1471 TELEPHONE NO.				
TYPEOR PRINT NAME Rusty Klein			TELETTUNE NU.				

(This space for State Use)

GUARRIMOR DISTRICT

JUL 1 1 1994

APPROVED BY ---

DATE -