

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-005-63079
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	V-2982

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator  
YATES PETROLEUM CORPORATION

3. Address of Operator  
105 South 4th St., Artesia, NM 88210

4. Well Location  
Unit Letter N : 330 Feet From The South Line and 2310 Feet From The West Line  
Section 12 Township 8S Range 27E NMPM Chaves County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3939' GR

7. Lease Name or Unit Agreement Name  
Quincy AMO State

8. Well No.  
17

9. Pool name or Wildcat  
Acme San Andres, Southeast

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 2222'. Reached TD at 3:00 AM 4-4-97. Ran 56 joints of 5-1/2" 15.5# casing as follows: 6 joints of 5-1/2" 15.5# J-55 sandblasted (186.21') and 50 joints of 5-1/2" 15.5# J-55 varnished (2048.42') (Total 2234.63') of casing set at 2222'. Regular guide shoe set at 2222'. Float collar set at 2216'. Bottom marker joint set at 2036'. Cemented with 145 sacks "C" (65-35-6) and 1/4#/sack celloflake (yield 1.98, weight 12.4). Tailed in with 200 sacks "C" and 1/2#/sack FL52 (yield 1.32, weight 14.8). PD 2:15 PM 4-4-97. Bumped plug to 1200 psi for 5 minutes, OK. Circulated 23 sacks. WOC. Released rig at 4:15 PM 4-4-97. NOTE: Displaced hole with 2% KCL.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE April 7, 1997  
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-14

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM  
DISTRICT II SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

APR 9 1997