

**DRILLING REPORT SUMMAY - INTERCOAST OIL & GAS COMPANY
BUFFALO FEDERAL #1
NM 18612**

01/24/97 Spud well @ 9:45 a.m. 01/24/97, drilled to 370'. RU & ran 8 jts 13-3/8" H40 48# ST&C csg, set @ 370'. Cemented w/390 sxs Class "H" w/2% CC. Circ. 30 bbls to pit.

01/27/97 Drilling ahead to 1500'. RU & ran 38 jts 8-5/8" 32# J55 ST&C, set @ 1500'. Cemented w/250 sxs Lite, 200 sxs Class "H" w/2% CC, plug dwn @ 3:00 a.m. 01/27/97, did not circ. cement.

01/28/97 - 2/10/97 Drilling ahead f/1500' to 7900'

02/11/97 TD hole @ 4:45 p.m. 02/11/97. Logged well w/Western Atlas.

02/12/97 Ran DLL/LDL/Den./GR/ML

02/13/97 Ran DST #1 - failed, ran DST #2 f/7796' - 7805'

02/14/97 Plugged and Abandoned well as follows:

Plug 1 - 35 sxs Class "H" 7850' - 7750'
Plug 2 - 35 sxs Class "H" 6250' - 6150'
Plug 3 - 35 sxs Class "H" 5044' - 4944'
Plug 4 - 35 sxs Class "H" 2713' - 2613'
Plug 5 - 75 sxs Class "H" 1590' - 1390'
Plug 6 - 35 sxs Class "H" 410' - 310'
Plug 7 - 10 sxs Class "H" 33' - 3'

All plugs had 15.6 ppg slurry wt. & 1.18 slurry yield. Plugging witnessed by David Glass BLM rep. Roswell Dist. NM.

Welded on dry hole marker, released Norton rig #5 @ 3:00 p.m. 02/14/97

02/15/97 Released all rentals.

RECEIVED

MAR 12 97

BLM
ROSWELL, NM

*Post ID-2
3-28-97*

P4A