

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-28162

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Thorpe MI Federal #17

9. API Well No.

30-005-63130

10. Field and Pool, or Exploratory Area

Pecos Slope Abo

11. County or Parish, State

Chaves Co., NM

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

YATES PETROLEUM CORPORATION

(505) 748-1471

3. Address and Telephone No.

105 South 4th St., Artesia, NM 88210

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1980' FNL & 1500' FEL of Section 22-T7S-R25E (Unit G, SWNE)

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION


- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Intermediate casing & cement

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TD 1630'. Reached TD at 12:00 AM 8-25-97. Ran 36 joints of 8-5/8" 24# J-55 8rd ST&C (1635.05') of casing set at 1630'. 1-Texas Pattern notched guide shoe set at 1630'. Float collar set at 1585'. Cemented with 200 sacks C and 2% CaCl₂ (yield 1.34, weight 14.8). PD 7:15 AM 8-25-97. Bumped plug to 900 psi, OK. Cement did not circulate. WOC. Nipped up and tested to 1000# for 30 minutes, OK. Drilled out at 8:30 PM 8-25-97. WOC 13 hours and 15 minutes. Reduced hole to 7-7/8". Resumed drilling.



RECEIVED
BUREAU OF LAND MANAGEMENT
ROSWELL OFFICE
SEP 8 10 04 AM

14. I hereby certify that the foregoing is true and correct.

Signed

Buster Klein Title Operations Technician

Date Sept. 5, 1997

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: