

UD ENERGY CORPORATION

RAMOS FEE #2

2596 FNL 2027 FWL SEC. 33-12S-28E

30-005-63145

- 5/2/01 PU 4 3/4" BIT, 6 DC'S ON 2 7/8" TBG & WIH. TAGGED CMT RETAINER @ 4934'. DRLD CMT RETAINER (5.5 HRS), DRILLED APPX 4' OF CMT BELOW RETAINER, CLEAN HOLE, PULL UP & SDON
- 5/3/01 CONT DO CMT FROM 4938'. DRLD TO 5060' & FELL OUT OF CMT. LOWER TBG 1 JT, TEST CSG TO 600# - OK, HAD SMALL DRIP FROM BOP, CONT IN HOLE TO 7700', TAGGED CIBP, DO CIBP, CLEANED OUT OPEN HOLE FROM 8132-8187', HAD APPX 40' OF FILL IN OPEN HOLE SECTION. CIRC HOLE CLEAN, PULL UP INSIDE 5 1/2" CSG, SDON, WELL CHECK FOR FILL IN THE A.M.
- 11/14/01 MIRU, PULLED RODS OUT OF HOLE, FOUND THE 2ND K BAR F/ BTM UNSCREWED. RIH W/ 2 7/8 X 1 5/8 FISHING TOOL, COULDN'T GET FISH, POOH W/ RODS & FISHING TOOL. RU I&W HOT OIL TRK, TEST TBG UP TO 1000# PSI, OK. RIH W/ 2 3/8 X 1 5/8 FISHING TOOL, FISHING FOR BOX. CUT FISH, WORK ON STOCK PMP, UNSET IT & POOH, SDFTD.
- 11/15/01 RIH W/ NEW PMP & RODS & HUNG WELL BACK ON. WELL PUMPED UP. RD, CLEAN UP & MOVED OFF LOCATION.

ROD DETAIL:

1 3/4 X 16' LINER

194 - 7/8" RODS

5-K BARS

3/4 X 2' SUB

2 1/2 X 2 X 20 HBC-HBR

#Y-4113 MAX STROKE 187