

SEPTEMBER 5 THRU SEPTEMBER 11, 2001 (CONTINUED): PERFORATE 5930-5936, 5920-5924, 5865-5876 (87 HOLES). ACIDIZE WITH 3000 GALLONS 15% HCL. SWABBED BACK LOAD. SWABBED DRY WITH NO SHOWS. RE-ACIDIZE WITH 3000 GALLONS 15% FERCHER. SWABBED BACK LOAD, SWABBED DRY WITH NO SHOWS. SHUT DOWN.

SEPTEMBER 13 THRU SEPTEMBER 18, 2001: SET BP @ 5790' WITH 35' CEMENT. PERFORATE 5668-5672, 5496-5502, (42 HOLES). ACIDIZE WITH 2000 GALLONS 15% FERCHER. SWABBED BACK LOAD, SWABBED DRY, NO SHOWS. SET BP @ 5480' WITH 35' CEMENT. PERFORATE 5370-5372, 5435-5452 (31 HOLES). ACIDIZE WITH 2000 GALLONS 15% FERCHER. SWABBED BACK LOAD, SWABBED DRY, NO SHOWS.

SEPTEMBER 19, 2001: SET CIBP @ 5280' WITH 35' CEMENT. RAN TUBING BACK TO 4880'. TEST BP TO 1000#, HELD OKAY. FLANGE UP WELLHEAD. SHUT DOWN. TEMPORARILY ABANDONED.