

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

c154
Form C-103
Revised March 25, 1999

WELL API NO.

30-005-63359

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

VA-2069

7. Lease Name or Unit Agreement Name:

Handicapper AWI State

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 S. 4th Street Artesia, NM 88210

4. Well Location

Unit Letter D : 660 feet from the North line and 660 feet from the West line

Section 3 Township 10S Range 26E NMPM Chaves County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3807' GR

7. Well No.

#2

8. Pool name or Wildcat

Undesignated Foor Ranch
Pre-Permian

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

5/17/01 - Spud 20" conductor hole at 11:00 AM. Set 40' of 16" conductor pipe, cemented to surface. Notified Phil Hawkins with OCD of spud.

5/28/01 - Resumed drilling with rotary tool of 12-1/4" hole at 5:00 AM.

5/29/01 - Reached TD of surface hole at 1140' at 3:45 PM.

Ran 26 joints (1141.6') 8-5/8" 24# casing set at 1140'. Texas pattern guide shoe set at 1140'. Insert float set at 1095.44'. Cemented with 475 sxs 35:65 Poz C with 6% Bentonite + 2% CaCl2 + .125 pps Celloflake (yld 1.99, wt 12.6). Tailed in with 200 sxs C + 2% CaCl2 (yld 1.32, wt 14.8).

Notified Jerry Guy with OCD before starting pipe.

5/30/01 - PD at 12:00 AM. Bumped plug to 778#, held OK. Circ 68 sxs. WOC.

Drilled out at 6:00 PM. WOC 18 hours. Reduced hole to 7-7/8" and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Engineering Technician DATE January 22, 2002

Type or print name Susan Herpin

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY [Signature] ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR TITLE

DATE JAN 30 2002

Conditions of approval, if any: