

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-005-63359

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
VA-2069

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator
Yates Petroleum Corporation

3. Address of Operator
105 S. 4th Street Artesia, NM 88210

4. Well Location

Unit Letter **D** : **660** feet from the **North** line and **660** feet from the **West** line

Section **3** Township **10S** Range **26E** NMPM **Chaves** County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3807' GR

7. Lease Name or Unit Agreement Name:

Handicapper AWI State

7. Well No.
#2

8. Pool name or Wildcat
**Undesignated Foor Ranch
Pre-Permian**

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPLETION ☐	CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: set and cement production casing ☒	

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

6/13/01 - Reached TD at 6100' at 2:15 PM.

6/14/01 - Run open hole logs and sidewall cores. Logger's TD 6099'.

6/15/01 - Ran 145 joints (6102.9') casing set at 6100' as follows:

42 joints 5-1/2" 15.5# SB (1738.53')

103 joints 5-1/2" 15.5# MV (4364.37')

Float shoe set at 6100'. Float collar set at 6055.13'. Bottom marker set at 5059.49'.

Cemented with 475 sxs Pecos Valley Lite + 1 pps D44 + 4 pps D24 + .2% D65 + .3% D167 + .2% D46 + .15% D13 (yld 1.42, wt 13). Bumped plug to 1647 psi for 2 mins, held OK.

Notified Jerry Guy with OCD of operations.

Rig Released at 10:15 PM 6/15/01.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Susan Herpin TITLE Engineering Technician DATE January 22, 2002

Type or print name Susan Herpin

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY TIM W. GUM ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR TITLE

DATE JAN 30 2002

Conditions of approval, if any: