

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-005-63361

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
VA-2070

7. Lease Name or Unit Agreement Name
Nevada AXN State

8. Well No.
1

9. Pool name or Wildcat
Wildcat Pre-Permian

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER

2. Name of Operator
YATES PETROLEUM CORPORATION

3. Address of Operator
105 South 4th St., Artesia, NM 88210

4. Well Location
Unit Letter E : 1980 Feet From The North Line and 660 Feet From The West Line
Section 4 Township 10S Range 26E NMPM Chaves County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3779' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>		CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER: Production casing & cement <input checked="" type="checkbox"/>	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 6200'. Reached TD at 7:15 AM 5-21-2001. Ran 146 joints of 5-1/2" 15.5# casing as follows: 59 joints of 5-1/2" 15.5# sandblasted (2451.05') and 87 joints of 5-1/2" 15.5# varnished (3743.23') (Total 6194.28') of casing set at 6200'. Regular guide shoe set at 6200'. Float collar set at 6176'. Bottom marker set at 5077'. Top marker set at 3789'. Cemented with 880 sacks Pecos Valley Lite, 4#/sack D-42, 1#/sack D-44, 2/10% D-65, 3/10% D-167, .2% D-46 and 15% D-13 (yield 1.42, weight 13.0). PD 10:30 PM 5-24-2001. Bumped plug to 1800 psi for 4 minutes. WOC. Released rig at 2:30 AM 5-25-2001. NOTE: Notified Phil Hawkins w/OCD-Artesia before running casing.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE July 30, 2001
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY [Signature] ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

AUG 15 2001