

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

CISF
Form C-103
Revised March 25, 1999

WELL API NO.

30-005-63379

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

LG-4920

7. Lease Name or Unit Agreement Name:

Ibis XU State

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 S. 4th Street Artesia, NM 88210

7. Well No.

#4

8. Pool name or Wildcat

**Undesignated Foor Ranch
Pre-Permian**

4. Well Location

Unit Letter **E** : **1980** feet from the **North** line and **660** feet from the **West** line

Section **23** Township **9S** Range **26E** NMPM **Chaves** County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3783' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPLETION ☐	CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: set and cement production casing ☐	

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

6/14/01 - Reached TD at 6170' at 8:45 PM.

6/18/01 - Run open hole logs. Logger's TD 6154'.

6/19/01 - Ran 151 joints (6173.3') casing set at 6170' as follows:

58 joints 5-1/2" 15.5# SB (2432.9')

93 joints 5-1/2" 15.5# MV (3740.4')

Float shoe set at 6170'. Float collar set at 6126.87'. Bottom marker set at 5005.67'.

Cemented with 980 sxs Pecos Valley Lite + 4 pps D42 + 1 pps D44 + .2% D65 + .3% D167 + .2% D46 + .15% D13 (yld 1.42, wt 13). Plug down at 3:45 PM. Bumped plug to 1800 psi for 4 mins. Held OK.

Notified Phil Hawkins with Artesia OCD before starting pipe.

Rig released at 8:00 PM 6/19/01.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE *Susan Herpin* TITLE Engineering Technician DATE December 27, 2001

Type or print name Susan Herpin

Telephone No. 505-748-1471

(This space for State use) **ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR**

JAN 07 2002

APPROVED BY *[Signature]* TITLE _____ DATE _____

Conditions of approval, if any: