

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised March 25, 1999

WELL API NO.  
30 - 005 - 63389

5. Indicate Type of Lease  
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:  
Rose Federal

8. Well No. 18

9. Pool name or Wildcat Pecos Slope  
EIA 547405

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH  
PROPOSALS.)

1. Type of Well:  
Oil Well ☐ Gas Well ☒ Other

2. Name of Operator  
EXCO Resources, Inc.

3. Address of Operator  
6500 Greenville Ave., Suite 600, Dallas, TX 75206

4. Well Location  
Unit Letter E : 1980 feet from the North line and 660 feet from the West line  
Section 21 Township 05S Range 25E NMPM NM County Chaves

10. Elevation (Show whether DR, RKB, RT, GR, etc.)  
3803'

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND  
CASING TEST AND CEMENT JOB ☒ ABANDONMENT  
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Notified NMOCD-Artesia of running csg & cementing. No Witness.

Ran 21 jts, 935', 9 5/8", 36 ppf, casing set at 917' and cemented with 400 sacks Lite and 200 sacks of class 'C'.  
Circulated 165 sacks of cement to the surface. Plug down at 2:45 a.m., July 29, 2001. Allowed 12 hours for the  
cement to cure before resuming operations.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE R. L. Hilbun TITLE Consulting Engineer DATE September 20, 2001

Type or print name R. L. Hilbun Telephone No. (405) 232-8338  
(This space for State use)

APPROVED BY Recon TITLE DATE

Conditions of approval, if any: