

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

811 South First, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.

30-005-63409

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

VA-2022

7. Lease Name or Unit Agreement Name:

Moalbo AZC State Com

7. Well No.

#1

8. Pool name or Wildcat

Wildcat Basement

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 S. 4th Street Artesia, NM 88210

4. Well Location

Unit Letter **D** : **660** feet from the **North** line and **990** feet from the **West** line

Section **5** Township **10S** Range **27E** NMPM **Chaves** County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3953' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

9/4/01 - Spud 20" hole with rat hole machine at 9:00 AM. Set 40' of 16" conductor pipe cemented to surface. Notified OCD of spud.

9/8/01 - Resumed drilling with rotary tools, 12-1/4" hole at 5:30 AM. Notified Van Barton with OCD.

9/9/01 - Reached TD of surface hole at 960' at 5:45 AM. Notified Van Barton with OCD before starting pipe.

Ran 22 joints (960.56') 8-5/8" 24# casing set at 960'. Texas pattern guide shoe set at 960'. Insert float set at 917.49'. Cemented with 500 sxs 35:65:6 C + 2% CaCl2 + 1/8 pps polyflake (yld 1.99, wt 12.6). Tailed in with 200 sxs C + 2% CaCl2 (yld 1.32, wt 14.8). PD at 11:50 AM. Bumped plug to 1000#, held OK. Circ 65 sxs. WOC.

9/10/01 - Drilled out at 8:15 AM. WOC 20 hours, 15 mins. Reduced hole to 7-7/8" and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE *Susan Herpin* TITLE Engineering Technician DATE January 22, 2002

Type or print name Susan Herpin

Telephone No. 505-748-1471

(This space for State use)

**ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR**

APPROVED BY *[Signature]* TITLE _____

JAN 30 2002

DATE _____

Conditions of approval, if any: