

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1600 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87305

Form C-103
Revised March 25, 1999

WELL APINO

30-005-63419

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

LG-0563

7. Lease Name or Unit Agreement Name:

Smernoff NL State

7. Well No.

#6

8. Pool name or Wildcat

Pecos Slope Abo

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 S. 4th Street Artesia, NM 88210

4. Well Location

Unit Letter L : 1980 feet from the South line and 1190 feet from the West line

Section 2 Township 5S Range 24E NMPM Chaves County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3956' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|--|--|---|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | MULTIPLE COMPLETION <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input type="checkbox"/> | |
| OTHER: <input type="checkbox"/> | | OTHER: set and cement production casing <input checked="" type="checkbox"/> | |

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12/1/01 - Reached TD of 4075' at 10:30 AM. Run open hole logs. Logger's TD 3980'.

12/2/01 - Ran 92 joints (4091.96') of casing set at 4075' as follows:

14 joints 4-1/2" 10.5# SB (611.57')

78 joints 4-1/2" 10.5# MV (3480.39')

Float shoe set at 4075'. Float collar set at 4027.38'. Bottom marker set at 3463.43'. Top marker set at 2994.56'.

Cemented with 275 sxs Pecos Valley Lite + 3 pps D44 + 4 pps D24 + .2% D65 + .4% D167 + .2% D46 (yld 1.45, wt 13). Plug down at 2:15 PM. Bumped plug to 1170 psi, held OK.

Notified Van Barton with OCD before starting pipe.

Rig released at 6:15 PM 12/2/01.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Engineering Technician DATE December 20, 2001

Type or print name Susan Herpin

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY [Signature] ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR TITLE

DATE DEC 28 2001

Conditions of approval, if any: