

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	7
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	5

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
None	
7. Unit Agreement Name	
None	
8. Name of Lessee	
Hart Powell, Inc.	
9. Well No.	
10. Field and Pool, or Wildcat	
Wildcat	
12. County	
Doña Ana	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
TUXACO, Inc.
3. Address of Operator
P. O. Box 728, Hobbs, New Mexico 88240
4. Location of Well
UNIT LETTER <u>A</u> , <u>600</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>7</u> TOWNSHIP <u>2-N</u> RANGE <u>26-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
Not Available

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 800'

Spudded 9 7/8" Hole at 5:00 AM May 19, 1968

Ran 785' of 7 5/8" OD 24# H-40 casing, new, and cemented at 800' with 350 SX Incon cement W/1% cc. Cement circulated. Job complete 7:45 PM May 20, 1968.

Tested 7 5/8" OD casing for 30 minutes with 600 psi from 7:30 PM to 8:00 PM May 21, 1968. Tested OK. Drilled cement plug and re-tested for 30 minutes with 600 psi from 10:00 PM to 10:30 PM May 21, 1968. Tested OK. Job complete 10:30 PM May 21, 1968.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. E. Morgan TITLE Assistant District Superintendent DATE May 31, 1968

APPROVED BY P. L. L. L. L. TITLE DATE 1968

CONDITIONS OF APPROVAL, IF ANY: