

COPIES RECEIVED	
DISTRIBUTION	
DATE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

JUN 20 1974

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L- 7061	
7. Unit Agreement Name	
8. Farm or Lease Name Good- State	
9. Well No. 1	
10. Field and Pool, or Wildcat Wildcat	
12. County DeBaca	

**SUNDY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK A WELL. IT IS INTENDED FOR USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER- Wildcat

2. Name of Operator  
J. D. Sanderfer, 111 ✓

3. Address of Operator  
Suite 300, Bank of Commerce Bldg.  
Abilene, Texas 79605

4. Location of Well  
UNIT LETTER 11 664 FEET FROM THE North LINE AND 663 FEET FROM  
THE East LINE, SECTION 21 TOWNSHIP 4-N RANGE 27-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)  
1480 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set conductor casing and cement.  
Drilled 16 1/4" hole to 200'. Ran 175' 54# 13 3/8" new casing.  
Cemented with 250 sacks cement. Cement circulated. Pressure released to check plug. Pressured up to 500# and shut in. Pressure held on casing for 18 hours with no leak off. Plug down 6:30 pm 7 June 1974. Commenced drilling 2:30 pm 8 June 1974.

Set surface casing and cement.  
Drilled 12 1/4" hole to 1200'. Ran 1186' 24# 8 5/8" new casing  
Cemented with 500 sacks cement. Cement circulated. Pressure released to check plug. Pressured up to 1500# and shut in. Pressure held on casing for 18 hours. No leak off. Plug down 4:00 pm 9 June. Commenced drilling cement 12:00 pm 10 June.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Engineer DATE 11 June 74

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: