

McCLELLAN OIL CORPORATION NO. 1 BOLDERNHEL

660' FNL & 660' FWL Section 36-T3S-R26E

De Baca County, New Mexico

Elevation: 3805' G.L.

- 10/03/80: Building road into location.
- 10/04/80: Building road into location.
- 10/05/80: Building road into location.
- 10/06/80: Finished road. Started building location.
- 10/07/80: Building location and pits, cellar.
- 10/08/80: Moving in rotary rig.
- 10/09/80: Rigging up. Prep to spud.
- 10/10/80: Commenced drilling 6:30 P.M.
- 10/11/80: Drilling at 450'.
- 10/12/80: Drilling at 750'.
- 10/13/80: Drilling at 1106'.
- 10/14/80: Drilled to a depth of 1225'. Ran 1238' of new J-55, 24lb. casing. Casing would not go to 1225'. Attempted to wash down. Set at 1195'. Cemented w/250 sx Haliburton Lite 2% CaCl and 375 sx Class "C" 2% CaCl. Plug down at 9:30 AM. Waiting on cement.
- 10/15/80: Drilling cement plug.
- 10/16/80: Drilling at 1400'.
- 10/17/80: Drilling at 1743' in shale and sand.
- 10/18/80: Drilling 2309' shale and sand. Drilling with water. Drilling @ 2022' 7 A.M.
- 10/19/80: Drilling at 2541' in sand and shale.
- 10/20/80: Drilling at 2983' in sand and shale.
- 10/21/80: Drilling at 3354' in sand and shale.
- 10/22/80: TD 3558'. Fishing.
- 10/23/80: TD 3558'. Have recovered fish. Prep to run magnets to recover junk in hole.
- 10/24/80: TD 3558'. Ran magnets, recovered some junk. Ran bit in hole with junk basket. Attempted to drill. Still some junk in hole. Re-ran junk magnet in hole.
- 10/25/80: Ran bit to drill any metal now in hole.
- 10/26/80: Drilling new hole at 3601' in anhyd. gyp and shale.
- 10/27/80: Trip for button bit. Drilled to 3719'.
- 10/28/80: Drilling at 3900' in sand and shale.
- 10/29/80: Drilling at 4064'. MW 9.6, Vis. 40, 7% oil.