

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

NOV 25 '88

DEC 06 '88

Form C-103
Revised 10-1-78

ARTESIAN OFFICE

O. C. D.
ARTESIAN OFFICE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
Fee Land	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Wildcat		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Esperanza Energy Corporaiton		McClain RANCH
3. Address of Operator		9. Well No.
17400 Dallas Pkwy. #210, Dallas, Texas 75287		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER M 330' FEET FROM THE South LINE AND 330' FEET FROM		Wildcat GLOBIETA
THE West LINE, SECTION 15 TOWNSHIP 2S RANGE 28E NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4198' G.L.		Debaca

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12 1/2" hole to 360'. Ran 345' of 8 5/8" - 24# J-55 st&c. Cemented with 200 sacks class -C- w 2% CaCl₂. WOC 15 hrs. before drilling out. Cement circulated throughout. Put over 50 sacks in reserve pit. Tested csg & BOP's to 1000 psig before drlg out.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Will W. [Signature] TITLE Spec. Manager DATE 11/23/88

APPROVED BY [Signature] TITLE DATE DEC 7 1988

CONDITIONS OF APPROVAL, IF ANY: