

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. It will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL		NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION to test (OTHER) csg. shut-off	X	NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICO

Hobbs, New Mexico
(Place)

November 5, 1952
(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the **Hobson**

Cities Production Corporation Well No. **1** in **A**
 (Company or Operator) (Unit)

NE $\frac{1}{4}$ **NE** $\frac{1}{4}$ of Sec. **12**, T. **1-S**, R. **27-E**, NMPM., **Undesignated** Pool
 (40-acre Subdivision)

DeBaca County.

FULL DETAILS OF PROPOSED PLAN OF WORK
 (FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

This well was drilled to a total depth of 387' in Red Bed. Ran 11 joints (368') of 13 3/8" OD 48# casing set at 384' and cemented with 425 sacks. Plug was down at 9:40 A.M., November 2, 1952. Pumped plug to 343 and cement had circulated. Let set 12 1/2 hours and cement had fallen. Recemented with 133 sacks, 4% gel and 11 sacks stratacrete. Plug was down at 9:30 A.M., November 3, 1952. Ran temperature survey and found cement at 362' and some cement channeled behind the pipe as high as 335'. Perforated with 2 - 1/2" holes and recemented with 200 sacks. Ran temperature survey and found top of cement at 151. Reperforated with 2-1/2" holes and cemented with 168 sacks of cement. Cement circulated. Cement will be allowed to set 24 hours before testing for shut-off.

Approved **NOV 10 1952**, 19
 Except as follows:

Cities Production Corporation
 Company or Operator

By **[Signature]**

Position **District Superintendent**
 Send Communications regarding well to:

Name **R. W. Ely**

Address **Box 97, Hobbs, New Mexico**

Approved
OIL CONSERVATION COMMISSION

By **[Signature]**

Title