

OIL CONSERVATION COMMISSION SANTA FE, NEW MEXICO

Miscellaneous Reports on Wells

RECEIVED
FEB 20 1944
POST OFFICE

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut-off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL	<input checked="" type="checkbox"/>		

Artesia, N. Mex.

Feb. 24, 1944

Place

Date

OIL CONSERVATION COMMISSION,
Gentlemen:

SANTA FE, NEW MEXICO.

Following is a report on the work done and the results obtained under the heading noted above at the Danciger

Oil & Refining Co. State 1 Well No. 1 in the
Company or Operator Lease

NW 1 SW 1 of Sec. 26, T. 1 S, R. 26 E, N. M. P. M.,
Wildcat Field, DeBaca County.

The dates of this work were as follows: Feb. 20th work completed, work started Jan. 5, 1944

Notice of intention to do the work was (~~was not~~) submitted on Form C-102 on Jan. 3, 19 44
and approval of the proposed plan was (~~was not~~) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

The hole was filled with mud from 1600' to the total depth of 2055'. A bridge was set at 1600' and 5 sacks of cement placed on the bridge. The 7" casing was then pulled, approximately 90' of 7" casing was left in the hole from 1533' to 1623'. The hole was then filled with mud up to the bottom of the 8 1/4" casing at 980'. The 8 1/4" casing was then pulled, approximately 120' of 8 1/4" casing was left in the hole from 860' to 980'. The hole was filled with mud to 500', at that point a bridge was set and 5 sacks of cement placed on the bridge. The hole was then filled to the surface with mud and a regulation marker set.

Witnessed by Harold Kersey Name Danciger Oil & Refining Co. Company Agent Title

Subscribed and sworn before me this 24th

day of February, 19 44

Florum M. Dooley

My commission expires Oct. 18, 1945

Notary Public

I hereby swear or affirm that the information given above is true and correct.

Name Harold Kersey

Position Agent

Representing Danciger Oil & Refining Co.
Company or Operator

14th Floor, W. T. Waggoner Bldg.
Address Fort Worth, Texas

Remarks:

Roy Garbrough
Name
INSPECTOR Title

