

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 1170

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Strat Test	7. Unit Agreement Name -
2. Name of Operator COCKRELL CORPORATION	8. Farm or Lease Name -
3. Address of Operator Suite 999, The Main Building, Houston, Texas 77002	9. Well No. 1
4. Location of Well UNIT LETTER D, 1,980 FEET FROM THE East LINE AND 660 FEET FROM THE South LINE, SECTION 16 TOWNSHIP 29-S RANGE 17-W NMPM.	10. Field and Pool, or Wildcat Strat Test
15. Elevation (Show whether DF, RT, GR, etc.) 4,390 GR	12. County Hidalgo

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER Set 9-5/8" casing <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 11:40 p.m. Mountain time 9/9/70. Set 9 joints 9-5/8", 32.3#, J-55, 8rd, ST&C casing and cemented with 250 sacks Class "A" cement + 2% CaCl₂. Had good cement returns to surface.

Waited on cement 18 hours. Installed BOP and tested casing to 1,000#.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Vice President DATE 9/14/70

APPROVED BY [Signature] TITLE DATE 9-16-70

CONDITIONS OF APPROVAL, IF ANY: