

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	1	
FILE	1	
U.S.G.S.		
LAND OFFICE		
OPERATOR	1	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

FEB 8 1980

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p align="center">SUNDY NOTICES AND REPORTS ON WELLS</p> <p align="center"><small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR ARTESIA OFFICE)</small></p>		<p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p> <p>5. State Oil & Gas Lease No. LG 6862</p>
1. OIL <input checked="" type="checkbox"/> GAS <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name	
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name White Flat "LO" State	
3. Address of Operator 207 South Fourth Street - Artesia, NM 88210	9. Well No. 1	
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>36</u> TOWNSHIP <u>7S</u> RANGE <u>20E</u> NMPM.	10. Field and Pool, or Wildcat Wilcat Granite	
15. Elevation (Show whether DF, RT, GR, etc.) 4375' GR	12. County Lincoln	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 16" hole at 12:30 PM 11-15-79.

TD 620'. Ran 14 joints of 9-5/8" J-55 32.3# (620') of casing set at 620'. Cemented w/400 sacks Class "C" 2% CaCl. PD 1:00 AM 11-18-79. Cement circulated 10 sacks to surface. WOC and cement fell. Filled hole to surface w/6 yards of Ready-Mix. WOC 18 hours. Nipped up and tested to 1000#, OK. Reduced hole to 8-3/4". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie L. Hunsicker TITLE Engineer DATE 2-8-80

APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT II DATE FEB 11 1980

CONDITIONS OF APPROVAL, IF ANY: