

RECEIVED

NOV 8 1982

O. C. D.
ARTESIA, OFFICE

FIELD REPORT FOR CEMENTING OF WELLS

Operator Sanders Pet. Co.		Lease Tecolote St.		Well # 1	
Location of Well	Unit L	Section 4	Township 11S	Range 19E	County Chaves
Drilling Contractor	N/A.		Type of Equipment ROTARY		
*Witness					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
18"	16"	65.0 #	New	40'	Grouted
9 7/8"	7"	20.0 #	"	750' ±	Circ.
6 1/4"	4 1/2"	10.5 #	"	3150 ±	600' Above Abo
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____ (Approved) (Rejected)					
Inspected by _____ date _____					
Cementing Program					
Size of hole 9 7/8" Size of Casing 7" Sacks cement required _____					
Type of Shoe used guide Float collar used insert Btm 3 jts welded yes					
TD of hole 724' Set 724' Feet of 7" Inch 26 # Grade K-55					
New used csg. @ 724' with 100% sacks neat cement around shoe					
+ 200 sax B.J. Lite additives 3%					
Plug down @ 9:15 (AM) (PM) Date 11/4/82					
Cement circulated No No. of Sacks -0-					
Cemented by B.J. Hughes Witnessed by Michel Stubblefield					
Temp. Survey ran @ 3:00 (AM) (PM) Date 11/4/82 top cement @ 360'					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: _____					

1. Run 1" + Tagged To c @ 360'
Pumped 50sx C 4% cc + 10% colseal

2. Run 1" + Tugged to c @ 354'
Pumped 255x C 49% oil + 10% calssal

3. Ran 1" + Tagged ToC @ 150'
Pumped 25 sv C 390cc

4. Ran 1" & Tugged to c 70'
Pumped 75 sx @ 390cc

5. Run 1" + Tagged to c @ 70'
Pumped 2554 @ 290cc
cement circulated to surface.