

TO: OFFICE RECEIVED	
DISTRICT	
SANTA FE	☒
FILE	☒
C.O.D.	☒
ARTESIA OFFICE	☒
OPERATION	☒

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

RECEIVED BY

MAR 07 1984

O. C. D.

ARTESIA OFFICE

50. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
LG 8088

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR LOG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

OIL
WELL ☐GAS
WELL ☒OTHER ☐

Operator

Yates Petroleum Corporation ✓

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

NE 1/4 K 1980 E 1/4 South 1980

T1 West LINE SECTION 24 TOWNSHIP 2S RANGE 19E NMPL.

15. Elevation (show whether DF, RT, GR, etc.)

4914.8' GR

7. Unit Agreement Name

8. Farm or Lease Name

Chisum YN State

9. Well No.

1

10. Field and Pool, or Wildcat

Wildcat P&G

12. County

Lincoln

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐REMEDIAL WORK ☐ALTERING CASING ☐IMPROVING AERATION ☐COMMENCE DRILLING OPS. ☒PLUG AND ABANDONMENT ☐PULL OR ALTER CASING ☐CHANGE PLANS ☐CASING TEST AND CEMENT JOB ☒OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

CORRECTED WELL NAME: From - Chisum "YO" State #1

To - Chisum "YN" State #1

Spudded 17-1/2" hole 1:30 PM 3-2-84. Ran 11 jts of 13-3/8" 54# J-55 casing set 443'. 1-Texas Pattern notched guide shoe set 443'. Insert float set 403'. Cemented w/230 sacks Pacesetter Lite, 18# Hiseal, 3# Permacheck, 1/2# celloseal, 3% CaCl2. Tailed in w/250 sacks Class "C" 12# Hiseal, 3# Permacheck, 1/2# celloseal, 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 4:00 PM 3-3-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. Ready-Mix to surface w/8 yards. WOC. Drilled out 2:30 PM 3-4-84. WOC 22 hrs and 30 minutes. Nippled up and tested to 1000 psi for 30 minutes, OK. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

I, E. J. hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. ClementsTITLE Production SupervisorDATE 3-7-84

Original Signed By

Leslie A. Clements

TITLE Supervisor District IIDATE MAR 08 1984

APPROVED BY _____

CONDITIONS OF APPROVAL, IF ANY: