

REPORT ON COMPLETION #1 CITY OF DEMING (MYRTLE UNIT)

RECEIVED

JUL 6 1981

June 17, 1981:

Moved in Aztec Well Servicing Unit #107.

June 18, 1981:

Rigged up and installed B.O.P. and drilled out cement.

June 19, 1981:

Drilled more cement and logged cased hole with Schlumberger.

June 20, 1981:

Perforated 4173-79. Unable to break down with rig pump. Waiting on acid.

June 21, 1981:

Spotted 500 acid (15%). Broke down perforations. Swabbed 3 bbl. brakish water and some small gas per hour.

June 22, 1981:

Pulled tubing and set Schlumberger plug at approx. 4040. Swabbed small amount of brakish water, approx. $\frac{1}{2}$ bbl per hr. Pulled tubing and set plug at approx. 3651.

June 23, 1981:

Perforated 3640-46 and ran tubing. Swabbed, but received no fluid water after second pull.

June 24, 1981:

Rigged down and unit moved out.

Temporarily suspended, awaiting reports of geophysical information and equipment. Expect to be operative, within 90 days.

July 1, 1981

R. Greenbaum, President