



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Artoria
Lease No. 12-02-1001
Unit 71

FEB 26 1958

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 20, 1958
Federal "14"
Well No. 1 is located 660 ft. from N line and 660 ft. from E line of sec. 14
Sec 14 (1/4 Sec. and Sec. No.) 20-6 (Twp.) 14-E (Range) 184N (Meridian)
Wildcat (Field) Cham (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6928 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD 2195 - 11" hole completed @ 11:35 A.M. 2/15/58. Run 72 Joints 9 5/8" 3 1/2 J-75 ST & C Casing. Below Baffle Collar, Milling Shoe, Total 2129.24', set @ 2143.24'. MUDLOG cemented w/30 Six Regular Best. Plug Down to 2110.24' @ 12:00 PM 2/17/58. W.O.S. 24 Hours - Tested Pipe @ 500' test o.k. Drilled Baffle Collar and Shoe, Tested cement @ 500' 30 minutes, Test o.k.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Esso Petroleum Corporation
Address P. O. Box 3195
Wildcat, Texas
By James L. W.
Title Engineer