

UNITED STATES DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
N. M. O. C. C. COPY
SUBMIT IN TRIPlicate*
(Other instructions on reverse side)Copy to S.P.
Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. M3811
2. NAME OF OPERATOR SWINGO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME ---
3. ADDRESS OF OPERATOR P.O. Box 403 - Hobbs, New Mexico 88240		7. UNIT AGREEMENT NAME ---
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well is located 660' from the South line and 660' from the West line of Section 10, T-18-S, R-8-W, (Unit T-18-S, R-8-W, Section 10, T-18-S, R-8-W, New Mexico)		8. FARM OR LEASE NAME Federal (USA) "A"
14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 2998.6' OF	9. WELL NO. 1
		10. FIELD AND POOL, OR WILDCAT Wildcat
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 10, T-18-S, R-8-W
		12. COUNTY OR PARISH Gardner
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TOTAL DEPTH 254'

"puffed 17-1/2" hole 3:00 P.M., December 14, 1969

Set 122' (8 joints) 13-4/8" OD casing and set at 218'. Cement w/500 sx Class C /14 G-01 and w/1/45 Floccule per sx. Plug 3 123'. Cement circulated. Job complete 2:00 P.M., December 15, 1969.

Tested 13-4/8" OD casing w/6000' for 30 minutes from 3:00 P.M. to 3:30 P.M., December 16, 1969. Tested OK. Drilled out cement plug and re-tested w/6000' for 30 minutes from 5:30 P.M. to 6:00 P.M., December 16, 1969. Tested OK. Job complete 5:30 P.M., December 16, 1969.

RECEIVED

DEC 24 1969

O. C. C.
ARTESIA, OFFICERECEIVED
DEC 18 1969
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Assistant District

Superintendent

DATE December 17, 1969

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD PURPOSES
DEC 23 1969
Date
ACTING District Engineer

*See Instructions on Reverse Side